

InterOffice Memo

To: William T. Lichter, Village Manager
From: David A. Dratnol, P.E., Village Engineer
Date: January 29, 2004
Subject: Lombard Hills – East (Phase IV),
Change Order No. 2 - Final Balancing

Attached please find the final Change Order No. 2 for this project in the amount of a net deduct of \$51,321.27. This change order reflects final as-measured quantities and includes the addition of new pay items as described below.

Quazite Handholes

The addition of handholes at select street light poles were required to splice wires for multiple circuits. The contract documents indicated that the wires should be spliced inside the pole. Due to the small size of the pole, the wires could not be spliced without the handhole.

Time and Material Stewart and Lombard Light Splicing

Existing street lights on Stewart Avenue and Lombard Avenue (one on each street) were temporarily spliced into the new street lighting in order for the existing street lights to remain operational. These existing street lights will be replaced during the Lombard Hills – East (Phase V) construction project.

Conduit Pushed, 4" Diameter, Galvanized Steel

A 4" conduit was pushed under Goebel Street per plan. The unit price for this work was omitted from the Schedule of Prices.

This item will be presented to the Public Works Committee on February 3, 2004. Pending Committee recommendation, please present this change order to the President and Board of Trustees for their review and approval at their regular meeting on February 19, 2004. If approved, please have two signed copies returned to Engineering for further processing.

File: ST-03-05