

**RESOLUTION  
R 75-09**

**A RESOLUTION AUTHORIZING  
AMENDMENT OF A PROFESSIONAL  
SERVICES CONTRACT**

**WHEREAS**, the Board of Trustees of the Village of Lombard on April 17, 2008 adopted a resolution authorizing signature of President and Clerk on an agreement between the Village of Lombard and CHRISTOPHER B. BURKE ENGINEERING LTD. and

**WHEREAS**, an amendment to said contract is required to legally bind the parties; and

**WHEREAS**, Illinois law exempts professional engineering contracts from the requirements of Illinois Compiled Statutes, Chapter 720, Section 5/33E-9 regarding preparation of change orders.

NOW, THEREFORE, BE IT RESOLVED BY THE PRESIDENT AND BOARD OF TRUSTEES OF THE VILLAGE OF LOMBARD, DU PAGE COUNTY, ILLINOIS, as follows:

**SECTION 1:** That the President and Village Clerk are hereby directed and authorized to execute an amendment to the contract with CHRISTOPHER B. BURKE ENGINEERING LTD. substantially in the form and manner of Exhibit "A" attached hereto and made a part hereof.


Adopted this 2<sup>nd</sup> day of April, 2009.

Ayes; Trustees Gron, Tross, O'Brien, Moreau, Fitzpatrick and Soderstrom


Nays: None

Absent: None

Approved this 2<sup>nd</sup> day of April, 2009.

  
\_\_\_\_\_  
**William J. Mueller**  
**Village President**

**ATTEST:**

  
\_\_\_\_\_  
**Brigitte O'Brien**  
**Village Clerk**

**APPROVAL AS TO FORM:**

\_\_\_\_\_  
**Thomas P. Bayer**  
**Village Attorney**



**CHRISTOPHER B. BURKE ENGINEERING, LTD.**  
9575 West Higgins Road Suite 600 Rosemont, Illinois 60018 TEL (847) 823-0500 FAX(847) 823-0520

February 17, 2009

Village of Lombard  
255 E. Wilson  
Lombard, IL 60148

Attention: Mr. Paul Kuehnlenz

Subject: Request for Contract Amendment  
Main Street Lighting  
Village of Lombard  
(CBBEL Project No. 08-0126)

Dear Paul:

Christopher B. Burke Engineering, Ltd., (CBBEL) is requesting an amendment to the Main Street Lighting professional engineering construction services contract due to the extension of time that was granted to the Contractor by the Village. The additional working days granted to the Contractor have resulted in additional time and subsequent fees expended by CBBEL for field observation and contract administration. The Contractor was granted an additional 61 working days. Twenty-one of those days were attributed to material procurement. Therefore, a net 40 working days were added to the contract. The estimated additional hours and resultant fees are detailed on the attached amended estimated work effort. It is anticipated that the majority of the hours will be billed by Mr. Gerry Hennelly (Engineering Technician III) who has been on site for the majority of the Contractor's operations. CBBEL respectfully requests that \$31,871.68 be added to our original contract amount of \$154,768.41 resulting in a revised contract amount not to exceed \$186,640.09.

CBBEL looks forward to completing this important project and continuing to provide engineering services to the Village.

If you have any questions, please feel free to contact me.

Sincerely,

John P. Caruso, PE  
Head, Mechanical/Electrical Section

Village of Lombard  
Main Street Lighting Project  
Contract M-08-05

Construction Engineering Work Effort  
Supplement February 17, 2009

	Rate*	Project Manager (Eng V)	Project Engineer (Eng III)	Project Engineer (Eng I/II)	Survey Manager	Survey III	Survey II	Survey I	CAD Manager	Engineer Technician III	Engineer Technician III**	Administrative			
Project Administration / Meetings	Task 1	80										16	76		\$3,836.96
Preliminary Engineering	Task 2	2								8		4	14		\$531.26
Shop Drawing Review	Task 3	2	16	16						8		16	58		\$1,912.38
Construction Observation	Task 4	40		190						950		40	1220		\$45,934.50
Supplemental Construction Observation	Task 4A										280		280		\$10,178.00
Surveying / GPS Locating	Task 5		8		2	4	24	24	4				66		\$2,137.72
Record Drawing Preparation	Task 6	2								16		2	20		\$790.54
Project Closeout Paperwork	Task 7	2								18		16	34		\$1,159.58
Supplemental Project Closeout Paperwork	Task 7A										40		40		\$1,454.00
	Subtotal	108	24	206	2	4	24	24	4	998	320	94	2058		
Total Labor Cost		\$6,146.28	\$895.68	\$5,021.38	\$133.00	\$181.00	\$728.64	\$612.00	\$184.52	\$38,922.00	\$11,632.00	\$2,477.84			\$67,934.34
Multiplier		2.74													\$186,140.09
Direct Costs															\$500.00
															\$186,640.09

\* Average rate for classification

\*\*Actual Rate for Classification

11,672.00 ✓  
x 2.74  
31,871.68 -