

VILLAGE OF LOMBARD CHANGE ORDER

PROJECT NAME: 22nd Street Junction Chamber
PROJECT NO.: SS 21 11
LOCATION: 22nd Street west of Highland Avenue CHANGE ORDER: 1
CONTRACTOR: John Neri Construction Co., Inc. 09/18/23
DESCRIPTION OF CHANGE ORDER: Unit Price Increase for Brick Pavers
ORIGINAL CONTRACT AMOUNT: [1] \$258,700.00
TOTAL OF PREVIOUS AUTHORIZED CHANGE ORDERS: [2] \$0.00
CURRENT CONTRACT AMOUNT: ([1]+[2]) [3] \$258,700.00
PROPOSED CHANGE ORDER: (PENDING APPROVAL) [4] \$11,500.00
PROPOSED REVISED CONTRACT AMOUNT: (PENDING APPROVAL) ([3]+[4]) [5] \$270,200.00

NET OF ALL CHANGE ORDERS: (PENDING APPROVAL) ([2]+[4]) \$11,500.00
TIME EXTENSION Calendar Days None
TOTAL CONTRACT TIME: (PENDING APPROVAL) -
BUDGET ESTIMATE: \$300,000.00
ENGINEER'S ESTIMATE: \$220,000.00

RECOMMENDED FOR ACCEPTANCE :

Mitch Pauls 10/5/23 Approved By: [Signature] 10/20/23
Project Manager Date Director of Finance Date

Contractor Date Approved By: [Signature] Date
(<\$10K or 25%) Village Manager Date

Village Engineer Date Approved By: [Signature] Date
(>\$10K or 25%) Village President Date

Director of Public Works Date Attest: [Signature] Date
Village Clerk Date

[Signature]
Assistant Director of Finance Date

It is understood that as part of this change order that the Contractor agrees that all bonds, permits, insurance and guarantees are hereby extended to incorporate this Change Order

22nd Street Junction Chamber

Date: 9/18/2023

Change Order #: 1

PROJECT NO.: SS 21 11

Item	Item	Current Quantity	Unit	Unit Price	Revised Quantity	Difference	Amount	Description
27	TEMPORARY BYPASS PUMPING	1.0	LSUM	\$15,000.00	0.0	(1.00)	(\$15,000.00)	This would be removed in favor of installing a Pressure Connection.
AUP 1	16" x 16" PRESSURE CONNECTION	0.0	UNIT	\$26,500.00	1.0	1.00	\$26,500.00	This will be added to the project in order to eliminate the need for temporary bypass pumping.
							<u>\$11,500.00</u>	



John Neri Construction Co., Inc.

Sewer and Water Contractors

770 Factory Road

Addison, Illinois 60101

www.johnnericonstruction.com

Tel: (630) 629-8384 Fax: (630) 629-7001

LETTER OF TRANSMITTAL

DATE: 09/18/2023	JNC JOB NO. 2306
ATTENTION: Michael Barbier, Civil Eng II	
RE: 22nd Street Junction Chamber	
Village of Lombard	

TO: Mr. Ray Schwab, Civil Engineer II
 Village of Lombard
 255 East Wilson Avenue
 Lombard, Illinois 60148

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:
 Shop drawings Prints Plans Samples Specifications
 Copy of letter Change order _____

COPIES	DATE	NO.	DESCRIPTION
2-Hard Copies	09/18/23	N/A	Contract / Bond / Contractor's Cert / Insurance
1- Hard Copy	09/18/23	N/A	AUP #1- 16" X 16" Pressure Connection

THESE ARE TRANSMITTED as checked below:

- For approval Approved as submitted Resubmit _____ copies for approval
- For your use Approval as noted Submit _____ copies for distribution
- As requested Returned for corrections Return _____ corrected prints
- For review and comment Signature _____
- FOR BIDS DUE _____ 20, _____ PRINTS RETURNED AFTER LOAN TO US

REMARKS: Dear Mr. Schwab;
 The items listed above are being transmitted from John Neri Construction Company and delivered to Baxter & Woodman and the Village of Lombard for your review and approval.

Thank you!

RECEIVED BY: _____ **DATE:** _____



JOHN NERI CONSTRUCTION CO., INC.

Sewer & Water Contractors

770 Factory Road *Addison, IL 60101

Tel: 630 629-8384* Fax: 630 629-7001

www.johnnericonstruction.com

September 18, 2023

Mr. Ray Schwab, P.E.
Village of Lombard
1051 Hammerschmidt Ave.
Lombard, IL 60148

Re: 22nd Street Junction Chamber Improvements
AUP #1

Dear Mr. Schwab,

The following is our agreed unit price (AUP) to provide the following item described.

Furnish & install one 16" x 16" pressure connection with
valve box to finished grade

@ \$26,500.00 Each.

Sincerely,

Nicholas Neri, President
JOHN NERI CONSTRUCTION CO., INC.

Accepted By: _____

Date: _____