

R E S O L U T I O N
R 37-19

A RESOLUTION AUTHORIZING A CHANGE ORDER INVOLVING AN INCREASE/DECREASE IN THE DOLLAR AMOUNT OF THE CONTRACT OF \$10,000 OR MORE AND/OR EXTENDING/SHORTENING THE TIME IN WHICH THE CONTRACT IS TO BE COMPLETED BY THIRTY (30) DAYS OR MORE

WHEREAS, pursuant to Illinois Compiled Statutes, Chapter 720, Section 5/33E-9, units of local government are required to make specific findings prior to authorizing any change order relative to a contract which would increase or decrease the dollar amount of the contract by \$10,000 or more, or would extend or shorten the time in which the contract is to be completed by thirty (30) days or more; and

WHEREAS, staff has presented and recommended the proposed Change Order No. 1 to the contract between the Village of Lombard and Home Towne Electric regarding Contract ST-17-08 for the Traffic Signal at Finley and Oak Creek, as attached hereto as Exhibit "A" and made part hereof, (the "Change Order") to the Corporate Authorities of the Village of Lombard; and

WHEREAS, said Change Order attached hereto as Exhibit "A" would extend the completion date to June 26, 2019.

NOW, THEREFORE, BE IT RESOLVED BY THE PRESIDENT AND BOARD OF TRUSTEES OF THE VILLAGE OF LOMBARD, DU PAGE COUNTY, ILLINOIS, as follows:

SECTION 1: That after reviewing the explanation of staff as to the necessity of and reasons for the Change Order attached hereto as Exhibit "A", the President and Board of Trustees find as follows:

- A. That it is in the best interests of the Village of Lombard to approve the Change Order in its proposed form.

SECTION 2: That having made the findings set forth in Section 1 above, the President and Board of Trustees hereby approve the Change Order attached hereto as Exhibit "A", and direct and authorize the Village President and Village Clerk to execute said Change Order on behalf of the Village.

Adopted this 20th day of June, 2019.

Ayes: Trustee Whittington, Puccio, Foltyniewicz, Honig, Militello and Ware

Nays: None


Absent: None

Approved by me this 20th day of June, 2019.



Keith Giagnorio
Village President

ATTEST:



Sharon Kuderna
Village Clerk






VILLAGE OF LOMBARD CHANGE ORDER





PROJECT NAME: Traffic Signal at Finley and Oak Creek PROJECT NO.: ST-17-08
 LOCATION: Finley Road at Oak Creek/Woodmoor Drive CHANGE ORDER: 1
 CONTRACTOR: Home Towns Electric DATE: 5/8/2019
 DESCRIPTION OF CHANGE ORDER: Project Time Extension

ORIGINAL CONTRACT AMOUNT:	[1]	<u>\$249,999.80</u>
TOTAL OF PREVIOUS AUTHORIZED CHANGE ORDERS:	[2]	<u>\$0.00</u>
CURRENT CONTRACT AMOUNT: ((1)+(2))	[3]	<u>\$249,999.80</u>
PROPOSED CHANGE ORDER: (PENDING APPROVAL)	[4]	<u>\$0.00</u>
PROPOSED REVISED CONTRACT AMOUNT: (PENDING APPROVAL) ((3)+(4))	[5]	<u>\$249,999.80</u>

NET OF ALL CHANGE ORDERS: (PENDING APPROVAL) ((2)+(4))	<u>\$0.00</u>
TIME EXTENSION OR REDUCTION:	<u>42 days</u>
TOTAL CONTRACT TIME: (PENDING APPROVAL)	<u>6/26/2019</u>
BUDGET ESTIMATE:	<u>\$300,000.00</u>
ENGINEER'S ESTIMATE:	<u>\$272,937.30</u>

RECOMMENDED FOR ACCEPTANCE :

	<u>5/8/19</u>	
Project Engineer	Date	
	<u>5-13-19</u>	
Contractor	Date	
	<u>5/13/19</u>	
Village Engineer	Date	
	<u>5/13/19</u>	
Director of Public Works	Date	
	<u>6/24/19</u>	
Assistant Director of Finance	Date	

Approved By:		<u>6/21/19</u>
Director of Finance		Date
Approved By:		<u>6/24/19</u>
(<\$10K or 25%) Village Manager		Date
Approved By:		<u>6-30-19</u>
(>\$10K or 25%) Village President		Date
Attest:		<u>6-30-19</u>
Village Clerk		Date

It is understood that as part of this change order that the Contractor agrees that all bonds, permits, insurance and guarantees are hereby extended to incorporate this Change Order



**HOME
TOWNE
ELECTRIC, INC.**

April 5, 2019

Matthew Lew
Village of Lombard
255 E. Wilson Ave
Lombard, IL 60148

Re: Finley & Oak Creek - Lombard
Project No. ST-17-08
Home Towne Job# 182380

Dear Matthew:

Home Towne is asking for an extension of time due delays in the manufacturing process of the Traffic Signal Mast Arms.

As previously discussed, the Mast Arms, from Valmont, are delayed due to flooding at and around the factory in Valley Nebraska. Home Towne is asking for an extension of time per Art. 108.08 in the IDOT Standard Specifications for Road and Bridge Construction, (2) Extraordinary conditions of weather, and (10) Cataclysmic events. They are considering this a force majeure event.

At this time, Home Towne is requesting an extension of time with an updated completion date of June 26, 2019.

Home Towne will continue work with the manufacturer to try and minimize this delay the best we can.

Should you have any questions, please do not hesitate to contact me.

Sincerely,

Pete Mihojevich
Home Towne Electric



Valmont Structures
28800 Ida Street, PO Box 358
Valley, NE 68064-0358 USA

April 3, 2019

Re: 432432-3-1
Lombard Finley & Oak Creek TS F283A

Dear Yolana –

The subject order is currently scheduled to ship on 4/26/19 from Valmont's Valley, NE manufacturing facility.

Despite the recent flood, this site's operations have now returned to nearly 100% operability. As we deal with the aftermath in our storage areas around the site, we expect some minor additional shipment delays. At this time, we're anticipating up to a four week delay.

Should that transpire, the expected ship date on this project would move to on or about 5/24/19. Please keep in touch with your team here in Valley – we're committed to providing you updates as information becomes available.

Sincerely,

A handwritten signature in black ink, appearing to read "Ryan P. Eddie", written in a cursive style.

Ryan Eddie
Director of Agent Sales

Cc: Theresa Stenger
Beth Patterson